

Installation Checklist

Here is your pre-deployment and installation checklist to ensure everything is ready before going live.

1. Hardware

- EdgeNode Gateway unpacked and verified
- Power Supply tested and compliant with site voltage
- Sensor cables, IO wires, and Modbus lines prepared
- Antennas connected (Wi-Fi/LTE, if applicable)
- Proper mounting on wall/DIN rail completed

2. Networking

- Ethernet cable connected OR Wi-Fi configured
- Gateway successfully accessed via local IP
- Static IP/ DHCP configured based on IT policy
- Internet connectivity verified for cloud sync

3. Device Configuration

- All sensors identified and tested
- Protocols configured (Modbus, MQTT, OPC-UA)
- Sensor labels, units, and polling intervals defined
- Gateway clock synchronized with NTP

4. Dashboard Integration

- EdgeVision Project ID created
- Gateway paired with the project
- Real-time data appearing on dashboard
- Widgets and reports configured

- Alerts and notifications tested

5. Final Review

- Admin credentials updated
- Auto-start and watchdog services enabled
- Physical connections tightened and secured
- End-user trained on dashboard basics
- Backup/export settings saved

Contact us for any query at :

Email : support@edgesense.io